



Kingombe Family Build

Week	Task	Church	Vol. #
7/15	Build Components	All	10
7/22	Frame Walls	All	10
7/29	Wall Sheathing	Sardis Pres.	8
8/5	Trusses and Roof Deck	Christ Covenant	8
8/12	Roof, Attic, Floor, Bracing, Blocking	MUMC	6
8/19	Roof Shingle, Windows, Doors	Cross & Crown	6
8/26	Siding Prep, Siding	Matthews Pres.	6
9/2	No Construction - Labor Day Weekend		
9/9	Siding Prep, Siding	Sardis Pres.	6
9/16	Drywall	Christ Covenant	6
9/23	Drywall	MUMC	6
9/30	Prime, Paint	Cross & Crown	6
10/7	Flooring	Matthews Pres.	4
10/14	Flooring	Sardis Pres.	4
10/21	Interior Doors, Trim	Christ Covenant	3
10/28	Cabinets, Paint Doors, Paint Frames	MUMC	4
11/4	Landsaping, Hardware, Shelving	Cross & Crown Matthews Pres.	8
11/11	Punch List	Open	4